

Construction Activity Notification



COLORADO SPRINGS
AIRPORT

Taxiway C and C5/C6/C7 Pavement Reconstruction/Rehabilitation

CAN #01 – Construction Areas Update

Issue Date: 08/12/2016

Project Information

Project Title	Taxiway C and C5/C6/C7 Pavement Reconstruction/Rehabilitation
Contractor	Interstate Highway Construction (IHC)
Work Location	Westside Taxiway C and C5/C6/C7 Connectors (Secure SIDA)
Activity Title	Concrete pavement reconstruction/rehabilitation of TW-C from TW-G through TW-C7, and TW-C5/C6/C7.
Activity Description	Concrete pavement removal, replacement and rehabilitation at south TW-C and TW-C5/C6/C7. The entire project duration has 130 calendar days beginning 08/15/2016 through 12/22/2016.
Facility/System Impacts	Construction activity consists of concrete pavement removal, replacement and rehabilitation at south TW-C and TW-C5/C6/C7. TW-C from TW-G through TW-C7 and TW-C5/C6/C7 will be closed. TW-H between TW-C and TW-P will be closed. * RW-35L Glideslope will be out of service from 08/15/2016 through 10//28/2016. NOTAM to be issued. Construction activity will occur primarily from 0700 to 1900 hours local time, TSA/COS-Airport security and safety measures will be in effect at all times. Refer to the construction plan (page-2 below) for vehicle/equipment traffic, and to use established vehicle and haul routes.
Start Date / Time	August 15, 2016 / 0700 hours local time (construction activity)
End Date / Time	October 28, 2016 / 1900 hours local time (construction activity)

Activity Contact List

Role	Name	Contact
Airport Project Manager	Sam Schneider	719-550-1907 or sschneider@springsgov.com
Contractor Project Manager	Brian Martinez	
Engineer Project Manager	Alex McKean (RS&H)	303-409-7915
Airport Operations	Airport Communications Center	719-550-1918 or -1919

See Page-2: Construction Access, Safety and Phasing Plan (Sheet C006).

